

## Daily Job Site Update for 11/06/08:

The deck is about 90 percent complete. Some railings and a small amount of decking and the pergola remain to be done.

Volunteers continue to prepare the whole yard for sod and beds.

Landscape block surrounds at trees in the front yard are being installed.

Rain today turned most of the site into a giant pig pen but work continued.

Basement window was installed today.

Roll in shower base was installed and entire Bath 1 floor and walls was prepared for ceramic tile.

Drywallers continued to tape and mud. One coat everywhere and two coats have been completed in many locations.

Tomorrow, the last of the Sunroom windows will arrive and we will install that. More decking materials should be delivered and the deck construction will conclude. We will be rebuilding the existing ramp in the garage.

Landscaping will continue if the weather cooperates and we will continue to watch drywall dry.

