

Daily Job Site Update for: 11-4-08

Landscapers framed deck today. Wiring for electric to deck was started. Deck is ready for the decking material tomorrow. Landscapers also dug well for the new window at the Therapy room. Tomorrow we will cut in the new window. Volunteer's pressure washed most of the rear fence today. Should be ready for sealer tomorrow. Rough plumbing was completed and passed inspection today. The house was completely insulated today including the garage and passed inspection. An extra HVAC run was installed in the foyer area. Generator was delivered today. Windows and doors were delivered today. (minus 1 back ordered) Windows that arrived will be installed tomorrow. All drywall was delivered and a large portion is already installed. Wrapped knee this morning and stayed vertical all day.

