

Daily Job Site Update for: 11-5-08

Deck framing continued. One half of the walking surface is decked. Pergola is starting to take shape. Ramp will be built tomorrow.

Fence has been pressure washed and one coat of sealer has been applied. More sealer will be applied as weather permits. Retaining wall was backfilled by hand by volunteers today.

area well for new basement window was dug out by volunteers today. Concrete opening was saw cut for new window. Sunroom windows and door was installed. (minus 1 back ordered window)

Miscellaneous framing issues were completed before rocking could be finished.

Rocking was completed and taping and mudding of the drywall began. By morning the first coat of mud should be on.

Gas line was installed to fireplace and deck.

