

Daily Job Site Update for 11/12/08 – 11/13/08:

Construction is 95% complete. Painting and staining is almost complete. Only touchup remains. Lighting and electrical finish is 95%. Elevator install will be complete by noon tomorrow. Countertops have all been installed in the baths and kitchen. Underlayment for the Pergo at the bedroom wing is almost complete and the actual Pergo will start going down tomorrow. Siding will be done tonight. Almost all the trim is installed.

Quality Landscaping completed the front walkway and much of the plantings. Tomorrow Volunteers will hand dig trees depending on the Diggers Hotline schedule.

