

Daily Job Site Update for 11/18/08:

Final construction wrap up!!!!

The pergo floor was completed in the sun room, girls bedroom, and the kitchen area yesterday and the rest of the first floor, the lower level therapy room, hall, elevator floor and utility room pergo floor will be completed today.

Carpeting on the first floor should be completed today and lower level finished tomorrow.

Concrete drive was taken out and formed and was scheduled to be poured by noon today. We will need to stay off the new concrete for 3 days. Plywood access from the street to the front door needs to be laid.

3/4 of the sod yard is installed.

The painters are coming back tomorrow for final exterior and interior touch up painting, staining, and varnishing.

The final closet shelving will be completed by Wednesday.

Kris Aubrey will be at the home Wednesday to finish all electrical fixture installation, fan installation, intercom wrap up, and other items.

Schroeder plumbing will be at the home by 8 am to install appliances, hook the gas to the generator and do a final inspection of all plumbing.

Cleaning is scheduled for Thursday.

